

Name of Work Comprehensive development of Roads and Drains in Ward no 17
Rajarajeshwari Nagara Assembly Constituency Under PACKAGE - 2019-20-RRN-DIV(03),
BBMP, Bangalore.

Name of Client

: Executive Engineer, RR Nagar
Division, BBMP, Bangalore.

Contractor/Agency

: Sri. H B Rajendra, Contractor,
Bangalore.

Total Cost

: Rs.93.94 Lakhs

Date of Inspection

: 10.09.2021 ✓

Status of Bill

: 3rd and part Bill

In the Presence of

: (a) Assistant Engineer, BBMP,
Bangalore.

: (b) Mr. Abhilash, Engineer

M/S Sapience Consultants and
Engineers, Bangalore

SL.No	Description of the Item	Unit	Qty	Comments / observations
1	Excavation for road, drains and similar works Earthwork excavation by manual means in ordinary soil	Cum	111.38	: Work done up to the billed quantity and Quality is satisfactory
2	Removing and resetting of kerb stones.as per the direction of Engineer in charge	Rmt	321.75	: Work done up to the billed quantity and Quality is satisfactory
3	Providing and fixing pre cast solid concrete kerb stones of size 450x150x500 mm made out of CC	Sqm	384	: Work done up to the billed quantity and Quality is satisfactory
4	Painting two coats after filling the surface with synthetic enamel paint in approved shades on new plastered	Sqm	198	: Work done up to the billed quantity and Quality is satisfactory
5	Construction of embankment with approved material Gravel/Murum with all lifts and leads, transporting to	Cum	450.23	: Work done up to the billed quantity and Quality is satisfactory

for SAPIENCE CONSULTANTS

[Signature]
Authorized Signatory

SLNo	Description of the Item	Unit	Qty	Comments / observations
6	Construction of granular sub-base Grading-V as Sub-base and drainage layer by providing coarse graded	Cum	362.81	: Work done up to the billed quantity and Quality is satisfactory
7	Providing and filling sand in foundation to required depth for sub soil treatment including watering	Cum	303.67	: Work done up to the billed quantity and Quality is satisfactory
8	Providing and laying heavy duty cobble stones 75mm thick interlock pavers, using cement and coarse sand	Sqm	3779.17	: Work done up to the billed quantity and Quality is satisfactory
9	Excavation for roadwork in soil with hydraulic excavator of 0.90 cum bucket capacity including cutting and	Cum	452.59	: Work done up to the billed quantity and Quality is satisfactory
10	Providing and Constructing dry lean cement concrete mix CC 1:5:10 base with OPC 25mm and down size	Cum	201.15	: Work done up to the billed quantity and Quality is satisfactory
11	Constructing un-reinforced, plain cement concrete for pavements using	Cum	299.4	: Work done up to the billed quantity and Quality is satisfactory
12	Vaccum de-watering with vacuum pump and suction mat and compaction with skin floater clubbed	Sqm	1278.05	: Work done up to the billed quantity and Quality is satisfactory

For SAPIENCE CONSULTANTS

[Signature]
Authorised Signatory

ISO 9001 : 2015